



Central - Overall CM Contract



East side electrical service tie in and building shutdown and switchover expected Sept. 19. Soccer field irrigation system, topsoil and mega sod rolls will be installed by end of month. Brick installation on the B&G link addition has begun. Issue for bids for Phase 2 anticipated October 2020.

Central - Pool Replacement



Basement backfill is ongoing. Critical path masonry walls and stair towers are being constructed. Basement slab anticipated to be poured week of Sept. 14.

South - Building and Grounds Addition



Windows and window sills have been installed. Office millwork has been installed. Landscaping is ongoing.

South - Mechanical Systems Upgrades



AHU and boiler commissioning is scheduled for Sept. 22 and 23.

South - Overall CM Contract



Miscellaneous landscaping is in progress. Booster Building is ready for punchlist inspection. Issue for bids for Phase 2 anticipated October 2020.