



#### Central - Overall CM Contract



Track coating is complete; striping next week. Tennis court fencing is complete and surface coat and striping will be completed Saturday. Soccer field spoils removal to begin Monday, Aug. 24. Parking lot paving is complete. Miscellaneous sidewalk pours and landscaping are ongoing. Issue for bids for Phase 2 anticipated October 2020.

#### Central - Pool Replacement



Safety rails have been installed on the level one deck. Masonry has begun on the lower level and first floor. Foundation waterproofing and backfilling is ongoing. MEP trades have begun basement rough-in.

#### South - Building and Grounds Addition



MEP trades are 95% complete. RFP doors have been delivered and installed. Asphalt paving to be laid next week. Overhead doors to be delivered and installed next week. Ready for punch list inspection by end of next week.

#### South - Library Renovation



Door hardware installation is ongoing. Access panels in panel ceiling have been cut. Book move in occurred on Aug.18. Contractor continues to address punch list items.

#### South - Mechanical Systems Upgrades



AHUs are ready for commissioning. Emergency generator simulated blackout test to occur Friday, Aug. 28.

#### South - Overall CM Contract



Tennis courts are complete and in use. Miscellaneous sidewalk pours and landscaping is ongoing. Booster building FRP doors, soffit, fascia, and gutters and downspouts have been installed. Issue for bids for Phase 2 anticipated October 2020.

#### South - Special Education



Door hardware installation is ongoing. Punch list inspection is complete and contractor is addressing outstanding issues.