



Central - Overall CM Contract



Stadium turf installation is complete. Tennis court fence posts are installed. Fire alarm is complete and tested. Intercom anticipated to be complete on Aug. 10. Corridor ceiling grid and tile is complete. Courtyard excavation has been backfilled. Student parking lot curb and sidewalk is 90% complete; paving begins next week. Issue for bids for Phase 2 anticipated September 2020.

Central - Pool Replacement



Basement foundation wall pours are complete. Steel erection has begun. Masonry and MEP installation will begin in the basement once steel is safe to work under; anticipated week of Aug. 17.

South - Building and Grounds Addition



Roofing, exterior metal panels and MEP rough-in are 75% complete. Preparation for curb pouring and paving is ongoing. Door frames, doors and paving are anticipated to start at the beginning of next week.

South - Library Renovation



Ceiling grid and tile installation is complete. Flooring installation is complete. Glazing is near complete. Door and door hardware installation is ongoing. Wood ceiling installation is 75% complete. Millwork and countertop installation is complete.

South - Mechanical Systems Upgrades



Boiler startup is complete. Electrical switchgear replacement is complete. AHU testing and balancing is ongoing.

South - Overall CM Contract



Classroom renovations are complete. All roof replacements are complete. Tennis court surfacing is ongoing. Booster building electrical is complete. Issue for bids for Phase 2 anticipated September 2020.

South - Special Education



Flooring is complete. Glazing is 95% complete. Door hardware installation is ongoing. Substantial completion has been achieved. Punch list inspection is complete and contractor is addressing outstanding issues.