



#### Central - Overall CM Contract



Fire alarm and intercom system installation is ongoing; FA testing anticipated week of July 27. Stadium turf installation is ongoing; completion anticipated August 7. Tennis court and track fine grading is ongoing; asphalt to begin next week. Soccer field grading is ongoing. Student parking lot asphalt removal is near complete. East side electrical service is cored into building. Footing for new transformer has begun. Courtyard demolition has begun. Issue for bids for Phase 2 anticipated August 2020.

#### Central - Pool Replacement



Basement wall concrete pours and steel rebar installation is ongoing.

#### South - Building and Grounds Addition



Roofing is ongoing and near complete. MEP rough-in is ongoing and near complete. Brick masonry is on going; anticipated completion is July 31. Door frames and doors, painting and paving are anticipated to begin middle of next week.

#### South - Library Renovation



Ceiling grid and MEP ceiling trim installation is ongoing. Flooring installation is ongoing and nearly complete. Door and door hardware installation has begun. Glazing has begun. Casework and wood ceiling installation anticipated to begin week of July 24.

#### South - Mechanical Systems Upgrades



Generator has been set. Generator start up and load test anticipated for next week. Boiler piping to be pressure tested this weekend. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. AHU balance and start up scheduled for next week.

#### South - Overall CM Contract



Classroom renovations are near complete. Metal roof coping is ongoing. Booster building walls are complete. Booster building shingle installation has begun. Booster building ramps and sidewalks to be poured next week. Stadium track to be striped this weekend. Issue for bids for Phase 2 anticipated August 2020.

#### South - Special Education



MEP ceiling trim is ongoing. Doors and door hardware installation has begun. Glazing has begun. Flooring has begun. Casework has been delivered. Substantial completion anticipated early week of August 3 with punch list inspection to follow.