



Central - Overall CM Contract



Retaining wall installation at the south ballfield is ongoing; fencing and netting has been completed. Utility installation at the stadium is ongoing. Tennis court demolition is ongoing. Augering pit has been dug. Stormtrap installation has begun. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Drilling has begun for helical pile foundation.

South - Building and Grounds Addition



Plumbing, utility feed installation and foundation backfilling are complete. Slab on grade is expected to be poured during the week of June 29.

South - Library Renovation



Above-ceiling MEP rough-in is complete. Drywall installation is ongoing. Priming and painting has begun. Ceiling grid is anticipated to begin the week of June 29.

South - Mechanical Systems Upgrades



Boiler installation expected on June 29; overhead rough-in is ongoing. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. MEP tie-in to new AHUs is ongoing. New duct work installation is ongoing.

South - Overall CM Contract



Classroom renovation painting and ceiling grid installation is ongoing. Roof work in progress. Tennis court asphalt has been laid. Stadium turf installation is complete. Issue for bids for Phase 2 anticipated August 2020.

South - Special Education



Above-ceiling MEP rough-in is ongoing. In-wall inspection has been passed. Drywall installation is ongoing.