



Central - Overall CM Contract



Roof work is near completion; sheet metal work remaining. Fence along the eastern property line near completion. Under slab plumbing at buildings and grounds is completed; foundation slab to be poured. Permission received to begin selective site work; permit is pending. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Masonry work has been completed for revised door locations in connection with pool construction. Permission has been received to begin selective site work; permit is pending. Haul road installation is in progress.

Central - Replace Artificial Turf Fields



Practice field turf replacement has been completed.

South - Building and Grounds Addition



Foundation, plumbing and utility feed installation are in progress.

South - Library Renovation



Wall framing is completed; drywall for soffits underway. In-wall and above-ceiling MEP rough-ins have been completed. Inspections scheduled for the coming week.

South - Mechanical Systems Upgrades



Demolition for boilers is complete. Excavation and under slab plumbing are in progress. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. Air handler replacements are beginning.

South - Special Education



Foundation slabs have been poured. Wall layout and framing is ongoing, and in-wall and above-ceiling rough-in has begun.