



Central - Overall CM Contract



Roof work and eastern property fence line are near completion. Demolition and interior plumbing is underway. Work on the buildings and grounds space is in progress. Poles for the South ballfield fence have been installed. Remaining site work is pending permit approval. Issue for bids for Phase 2 anticipated August 2020.

Central - Replace Artificial Turf Fields



Removal of the practice field turf is complete, and the new turf has been delivered. New turf scheduled to be installed the week of May 18. Remaining site work pending permit approval.

South - Library Renovation



Wall layout and framing and CMU wall construction has been completed. Wall rough-in will be completed May 22 pending inspection. Above ceiling MEP rough-in is ongoing.

South - Mechanical Systems Upgrades



Demolition for boilers and associated work is underway. Electrical rough-ins are in progress, and electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. Demolition for generator replacement has begun. AHUs are to be delivered and installed on May 20 and 21.

South - Overall CM Contract



Issue for bids for Phase 2 anticipated August 2020. Demolition in classrooms has been completed. Work on roof areas 20, 23 and 24 has been completed. Work on roof areas 12, 15, 16, 17 and 22 has started. Tennis court demolition is ongoing. Booster building foundation has been backfilled. Walks, ramps and slab on grade will be poured the week of May 18. Layout and excavation for the B&G addition has begun.

South - Replace Artificial Turf Fields



Installation of the practice field turf is complete. Replacement of the stadium turf is scheduled to start the week of May 25.

South - Special Education



Demolition near completion. Trench layout and excavation has begun. Wall layout has begun. Project started approximately three weeks ahead of schedule.