

Activity ID		Activity Name		Original Duration		Remaining Duration		Start		Finish		May River HS Addition-8JAN20											

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Water Source Heat Pumps																								
P1270	Submit Shop Drawings	1	1	08-Jan-20	08-Jan-20																			
P1280	Review & Approve Shop Drawings	15	15	23-Jan-20	12-Feb-20																			
P1290	Material Procurement and Delivery	35	35	15-Feb-20	01-Apr-20																			
Electrical Panels																								
P1300	Submit Shop Drawings	1	1	08-Jan-20	08-Jan-20																			
P1310	Review & Approve Shop Drawings	15	15	30-Jan-20	19-Feb-20																			
P1320	Material Procurement and Delivery	30	30	20-Feb-20	01-Apr-20																			
Lighting																								
P1330	Submit Shop Drawings	1	1	09-Jan-20	09-Jan-20																			
P1340	Review & Approve Shop Drawings	15	15	10-Jan-20	30-Jan-20																			
P1350	Material Procurement and Delivery	30	30	31-Jan-20	12-Mar-20																			
Stewwork																								
S0130	Site Prep/Misc Demo	5	2	02-Jan-20 A	09-Jan-20																			
S0140	Rough-Grading-Classroom Addition	7	7	10-Jan-20	20-Jan-20																			
S0160	Storm Piping & Structures	8	8	21-Jan-20	30-Jan-20																			
S0170	Site Utilities	15	15	14-Feb-20	05-Mar-20																			
S0180	Site Finishes	20	20	17-Sep-20	14-Oct-20																			
Student Parking Epanxion (221 Spaces)																								
S0530	ROC & Compaction	10	10	08-Jan-20	21-Jan-20																			
S0540	Parking Lot Lighting Rough-Ins	5	5	15-Jan-20	21-Jan-20																			
S0550	Light Pole Bases	4	4	22-Jan-20	27-Jan-20																			
S0580	Asphalt Paving	3	3	22-Jan-20	24-Jan-20																			
S0590	Set Light Poles	2	2	27-Jan-20	28-Jan-20																			
S0600	Line Striping	3	3	27-Jan-20	29-Jan-20																			
S0600	Form & Pour Sidewalks	10	10	28-Jan-20	10-Feb-20																			
S0610	Landscaping & Irrigation	5	5	29-Jan-20	04-Feb-20																			
S0620	Grassing & Seeding	3	3	05-Feb-20	07-Feb-20																			
Teacher Parking Expansion (55 Spaces)																								
S2205	Strip Topsoil	5	5	08-Jan-20	14-Jan-20																			
S2150	Fine Grading	2	2	15-Jan-20	16-Jan-20																			
S2520	Curb & Gutter	3	3	17-Jan-20	21-Jan-20																			
S2540	Parking Lot Lighting Rough-Ins	5	5	17-Jan-20	23-Jan-20																			
S2530	ROC & Compaction	7	7	22-Jan-20	30-Jan-20																			

Remaining Level of Effort

Actia Work

Remaining Work

Critical Remaining Work

Miles...

Page 2 of 10

Data Date: 08-Jan-20

ROC & Compaction

Parking Lot Lighting Rough-Ins

Light Pole Bases

Asphalt Paving

Set Light Poles

Line Striping

Form & Pour Sidewalks

Landscaping & Irrigation

Grassing & Seeding

Strip Topsoil

Fine Grading

Curb & Gutter

Parking Lot Lighting Rough-Ins

ROC & Compaction

Site Prep/Misc Demo

Rough-Grading-Classroom Addition

Storm Piping & Structures

Site Utilities

Site Finishes

Submit Shop Drawings

Review & Approve Shop Drawings

Material Procurement and Delivery

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021							
S2550	Light Pole Bases	4	4	31-Jan-20	05-Feb-20	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
S2560	Form & Pour Sidewalks	5	5	06-Feb-20	12-Feb-20		☒ Light Pole Bases																		
S2570	Fine Grading for Asphalt	3	3	13-Feb-20	17-Feb-20		☒ Form & Pour Sidewalks																		
S2580	Asphalt Paving	3	3	18-Feb-20	20-Feb-20		☒ Fine Grading for Asphalt																		
S2590	Set Light Poles	2	2	21-Feb-20	24-Feb-20		☒ Asphalt Paving																		
S2600	Line Striping	3	3	21-Feb-20	25-Feb-20		☒ Set Light Poles																		
S2610	Landscaping & Irrigation	5	5	25-Feb-20	02-Mar-20		☒ Line Striping																		
S2620	Grassing & Seeding	3	3	03-Mar-20	05-Mar-20		☒ Landscaping & Irrigation																		
Classroom Addition																									
Foundations/Structure & Ext. Skin																									
S2450	Drive Micropiles	5	2	06-Jan-20 A	09-Jan-20			☒ Drive Micropiles																	
S2190	Excavate and Pour Footings and Gradebeams	15	15	21-Jan-20	10-Feb-20			☒ Excavate and Pour Footings and Gradebeams																	
S2230	Underslab Plumbing Rough-ins	7	7	03-Feb-20	11-Feb-20			☒ Underslab Plumbing Rough-ins																	
S2380	Underslab Electrical Rough-ins	4	4	07-Feb-20	12-Feb-20			☒ Underslab Electrical Rough-ins																	
S2390	Subgrade CMU	5	5	11-Feb-20	17-Feb-20			☒ Subgrade CMU																	
S2240	Prep & Pour Slab On Grade	8	8	25-Feb-20	05-Mar-20			☒ Prep & Pour Slab On Grade																	
S2250	Structural Steel	15	15	06-Mar-20	26-Mar-20			☒ Structural Steel																	
S2290	Steel Joist/Decking/Bracing & Misc. Steel	15	15	27-Mar-20	16-Apr-20			☒ Steel Joist/Decking/Bracing & Misc. Steel																	
S2350	Prep & Pour 2nd Floor Slab	5	5	17-Apr-20	23-Apr-20			☒ Prep & Pour 2nd Floor Slab																	
S2300	Mezzanine CMU Walls	10	10	24-Apr-20	07-May-20			☒ Mezzanine CMU Walls																	
S2200	CMU Walls-1st Floor	15	15	08-May-20	29-May-20			☒ CMU Walls-1st Floor																	
S2220	MEP Rough-in @ CMU Walls-1st Floor	15	15	08-May-20	29-May-20			☒ MEP Rough-in @ CMU Walls-1st Floor																	
S2400	Prep & Pour Mezzanine Slab	5	5	08-May-20	14-May-20			☒ Prep & Pour Mezzanine Slab																	
S2420	Roof Insulation	5	5	08-May-20	14-May-20			☒ Roof Insulation																	
S2410	Mezzanine Framing	10	10	15-May-20	29-May-20			☒ Mezzanine Framing																	
S2430	Roof Moisture Barrier	5	5	15-May-20	21-May-20			☒ Roof Moisture Barrier																	
S2270	Standing Seam Roofing	15	15	01-Jun-20	19-Jun-20			☒ Standing Seam Roofing																	
S2210	CMU Walls-2nd Floor to Roof	15	15	01-Jun-20	19-Jun-20			☒ CMU Walls-2nd Floor to Roof																	
S2440	MEP Rough-ins-CMU Walls-2nd Floor to Roof	15	15	01-Jun-20	19-Jun-20			☒ MEP Rough-ins-CMU Walls-2nd Floor to Roof																	
S2310	Moisture Membrane-Walls	10	10	22-Jun-20	06-Jul-20			☒ Moisture Membrane-Walls																	
S2320	Rigid Insulation-Walls	7	7	02-Jul-20	13-Jul-20			☒ Rigid Insulation-Walls																	
S2280	Brick Veneer	30	30	06-Jul-20	18-Aug-20			☒ Brick Veneer																	
S2260	Windows & Storefront	20	20	05-Aug-20	01-Sep-20			☒ Windows & Storefront																	
S2330	Roof Fascia & Trim	15	15	19-Aug-20	09-Sep-20			☒ Roof Fascia & Trim																	

■ Remaining Level of Effort
 ■ Remaining Work
 ■ Critical Remaining Work
 ◆ Mies...

Page 3 of 10
 Data Date: 08-Jan-20

<div>Drive Micropiles</div> <div>Excavate and Pour Footings and Gradebeams</div> <div>Underslab Plumbing Rough-ins</div> <div>Underslab Electrical Rough-ins</div> <div>Subgrade CMU</div> <div>Prep & Pour Slab On Grade</div> <div>Structural Steel</div> <div>Steel Joist/Decking/Bracing & Misc. Steel</div> <div>Prep & Pour 2nd Floor Slab</div> <div>Mezzanine CMU Walls</div> <div>CMU Walls-1st Floor</div> <div>MEP Rough-in @ CMU Walls-1st Floor</div> <div>Prep & Pour Mezzanine Slab</div> <div>Roof Insulation</div> <div>Mezzanine Framing</div> <div>Roof Moisture Barrier</div> <div>Standing Seam Roofing</div> <div>CMU Walls-2nd Floor to Roof</div> <div>MEP Rough-ins-CMU Walls-2nd Floor to Roof</div> <div>Moisture Membrane-Walls</div> <div>Rigid Insulation-Walls</div> <div>Brick Veneer</div> <div>Windows & Storefront</div> <div>Roof Fascia & Trim</div>	<div>Light Pole Bases</div> <div>Form & Pour Sidewalks</div> <div>Fine Grading for Asphalt</div> <div>Asphalt Paving</div> <div>Set Light Poles</div> <div>Line Stripping</div> <div>Landscaping & Irrigation</div> <div>Grassing & Seeding</div>
---	---

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
S2340	Install Louvers	3	3	02-Sep-20	04-Sep-20																			
S2360	Exterior Caulking	10	10	02-Sep-20	16-Sep-20																			
S2370	Exterior Doors	5	5	17-Sep-20	23-Sep-20																			
S2435	Install Canopies	10	10	17-Sep-20	30-Sep-20																			
Building Rough-Ins & Finishes																								
First Floor																								
1180	Remaining Interior CMU Walls	5	5	01-Jun-20	05-Jun-20																			
1750	MEP at Remaining Interior CMU Walls	5	5	01-Jun-20	05-Jun-20																			
1080	MEP Hangars/Coordination/Layout	10	10	01-Jun-20	12-Jun-20																			
1020	Hang Duct	15	15	08-Jun-20	26-Jun-20																			
1040	Frame Metal Stud Walls	5	5	15-Jun-20	19-Jun-20																			
1070	Rough In Waste & Vent Piping	10	10	15-Jun-20	26-Jun-20																			
1090	In Wall Plumbing Rough-Ins	10	10	17-Jun-20	30-Jun-20																			
1030	HVAC Piping	12	12	22-Jun-20	08-Jul-20																			
1050	In Wall Electrical Rough-Ins	7	7	22-Jun-20	30-Jun-20																			
1060	Overhead Electrical Rough-Ins	20	20	22-Jun-20	20-Jul-20																			
1100	Overhead Plumbing Rough-Ins	15	15	24-Jun-20	15-Jul-20																			
1110	Insulate Ductwork	8	8	29-Jun-20	09-Jul-20																			
1210	Install Sprinkler Mains	10	10	29-Jun-20	13-Jul-20																			
1230	Set Panel Cans	3	3	01-Jul-20	06-Jul-20																			
1290	In Wall Inspection	5	5	01-Jul-20	08-Jul-20																			
1240	Feeder Conduit Rough-In	10	10	07-Jul-20	20-Jul-20																			
1220	Install Sprinkler Branch Piping & Drops	8	8	09-Jul-20	20-Jul-20																			
1630	Blockfill & Prime CMU Walls	10	10	13-Jul-20	24-Jul-20																			
1250	Test Water Piping	1	1	16-Jul-20	16-Jul-20																			
1580	CMU Chase Walls @ Bathroom	3	3	16-Jul-20	21-Jul-20																			
1280	Insulate Water Piping-Overhead	5	5	17-Jul-20	23-Jul-20																			
1170	Control Wiring	15	15	21-Jul-20	10-Aug-20																			
1190	Pull Feeder Wire	5	5	21-Jul-20	27-Jul-20																			
1200	Pull Electrical Wire	12	12	21-Jul-20	05-Aug-20																			
1310	Install Cable Tray	15	15	21-Jul-20	10-Aug-20																			
1270	Frame Hard Ceilings/Soffits	10	10	22-Jul-20	04-Aug-20																			
1280	Recessed Lighting at Hard Ceilings/Soffits	10	10	05-Aug-20	18-Aug-20																			
1320	Hang Drywall Walls	5	5	05-Aug-20	11-Aug-20																			

■ Remaining Level of Effort
 ■ Remaining Work
 ■ Critical Remaining Work
 ◆ Miles...

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1380	Trim Out Electrical Panels	5	5	06-Aug-20	12-Aug-20																								
1330	Tape & Finish Drywall Walls	5	5	12-Aug-20	18-Aug-20																								
1370	Pull Communication/Data	5	5	12-Aug-20	18-Aug-20																								
1300	Overhead Inspection at Hard Ceilings	1	1	19-Aug-20	19-Aug-20																								
1350	Prime and Paint Drywall Walls	4	4	19-Aug-20	24-Aug-20																								
1430	Pull Fire Alarm Wiring	7	7	19-Aug-20	27-Aug-20																								
1340	Hang & Finish Hard Ceilings	5	5	20-Aug-20	26-Aug-20																								
1390	Install ACT Grid Ceilings	12	12	25-Aug-20	10-Sep-20																								
1360	Prime and Paint Hard Ceilings	3	3	27-Aug-20	31-Aug-20																								
1400	Grid Lighting	12	12	01-Sep-20	17-Sep-20																								
1410	Flex & Grills	12	12	01-Sep-20	17-Sep-20																								
1420	Sprinkler Drops/Adjustments	12	12	01-Sep-20	17-Sep-20																								
1450	Install Thermostats	5	5	01-Sep-20	08-Sep-20																								
1640	Tile @ Bathrooms	12	12	01-Sep-20	17-Sep-20																								
1440	Install Fire Alarm Devices	4	4	11-Sep-20	16-Sep-20																								
1470	Power Available	1	1	14-Sep-20	14-Sep-20																								
1600	Electrical Devices/Switches	4	4	15-Sep-20	18-Sep-20																								
1460	Start UP HVAC Units/Conditioned Air Available	3	3	17-Sep-20	21-Sep-20																								
1480	Energize Lights	1	1	18-Sep-20	18-Sep-20																								
1510	Preliminary Overhead Inspection	1	1	18-Sep-20	18-Sep-20																								
1570	Plumbing Fixtures	5	5	18-Sep-20	24-Sep-20																								
1490	Point Up Walls	4	4	21-Sep-20	24-Sep-20																								
1500	Install Casework & Shelving	7	7	22-Sep-20	30-Sep-20																								
1550	Doors & Hardware	5	5	22-Sep-20	28-Sep-20																								
1590	Bathroom Accessories	3	3	25-Sep-20	28-Sep-20																								
1520	OSF Overhead Inspection	1	1	28-Sep-20	28-Sep-20																								
1530	ACT Tiles @ Ceiling Grid	3	3	01-Oct-20	05-Oct-20																								
1620	Resilient Tile Flooring	10	10	01-Oct-20	14-Oct-20																								
1560	Test & Balance	5	5	06-Oct-20	12-Oct-20																								
1790	Flooring Base	4	4	15-Oct-20	20-Oct-20																								
1540	Final Paint & Touch Up	7	7	20-Oct-20	28-Oct-20																								
1670	Signage	3	3	29-Oct-20	02-Nov-20																								
1680	Window Treatments	4	4	29-Oct-20	03-Nov-20																								
1120	Marketboards and Tackboards	4	4	29-Oct-20	03-Nov-20																								

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Miles...

Page 5 of 10

Data Date: 08-Jan-20

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	<div> <div>2020</div> <div>2021</div> </div>											
1610	Electrical Trim Out	4	4	29-Oct-20	03-Nov-20												
1800	Contractor Pre-Punch	20	20	04-Nov-20	03-Dec-20												
1810	Final Clean	5	5	04-Dec-20	10-Dec-20												
1820	Architect Punchlist Development	5	5	04-Dec-20	10-Dec-20												
Second Floor																	
2180	Remaining Interior CMU Walls	5	5	08-Jun-20	12-Jun-20												
2750	MEP at Remaining Interior CMU Walls	5	5	08-Jun-20	12-Jun-20												
2080	MEP Hangars/Coordination/Layout	10	10	22-Jun-20	06-Jul-20												
2660	Smoke Drywall Lids @ Chemistry Rooms	5	5	22-Jun-20	26-Jun-20												
2020	Hang Duct	15	15	30-Jun-20	21-Jul-20												
2040	Frame Metal Stud Walls	5	5	08-Jul-20	14-Jul-20												
2070	Rough In Waste & Vent Piping	10	10	08-Jul-20	21-Jul-20												
2090	In Wall Plumbing Rough-Ins	12	12	08-Jul-20	23-Jul-20												
2030	HVAC Piping	12	12	15-Jul-20	30-Jul-20												
2050	In Wall Electrical Rough-Ins	7	7	15-Jul-20	23-Jul-20												
2100	Overhead Plumbing Rough-Ins	18	18	16-Jul-20	10-Aug-20												
2060	Overhead Electrical Rough-Ins	20	20	21-Jul-20	17-Aug-20												
2110	Insulate Ductwork	8	8	22-Jul-20	31-Jul-20												
2210	Install Sprinkler Mains	10	10	22-Jul-20	04-Aug-20												
2230	Set Panel Cans	3	3	24-Jul-20	28-Jul-20												
2290	In Wall Inspection	5	5	24-Jul-20	30-Jul-20												
2240	Feeder Conduit Rough-In	10	10	28-Jul-20	11-Aug-20												
2220	Install Sprinkler Branch Piping & Drops	8	8	31-Jul-20	11-Aug-20												
2630	Blockfill & Prime CMU Walls	10	10	07-Aug-20	21-Aug-20												
2250	Test Water Piping	1	1	11-Aug-20	11-Aug-20												
2690	Acid Waste Piping	5	5	11-Aug-20	17-Aug-20												
2190	Pull Feeder Wire	5	5	12-Aug-20	18-Aug-20												
2260	Insulate Water Piping-Overhead	5	5	12-Aug-20	18-Aug-20												
2320	Hang Drywall Walls	5	5	12-Aug-20	18-Aug-20												
2380	CMU Chase Walls @ Bathroom	4	4	12-Aug-20	17-Aug-20												
2270	Frame Hard Ceilings/Soffits	10	10	17-Aug-20	31-Aug-20												
2170	Control Wiring	15	15	18-Aug-20	08-Sep-20												
2200	Pull Electrical Wire	10	10	18-Aug-20	31-Aug-20												
2310	Install Cable Tray	15	15	18-Aug-20	08-Sep-20												

Remaining Level of Effort
Remaining Work
Critical Remaining Work
Miles...

Page 6 of 10
 Data Date: 08-Jan-20

- Remaining Interior CMU Walls
- MEP at Remaining Interior CMU Walls
- MEP Hangars/Coordination/Layout
- Smoke Drywall Lids @ Chemistry Rooms
- Hang Duct
- Frame Metal Stud Walls
- Rough In Waste & Vent Piping
- In Wall Plumbing Rough-Ins
- HVAC Piping
- In Wall Electrical Rough-Ins
- Overhead Plumbing Rough-Ins
- Overhead Electrical Rough-Ins
- Insulate Ductwork
- Install Sprinkler Mains
- Set Panel Cans
- In Wall Inspection
- Feeder Conduit Rough-In
- Install Sprinkler Branch Piping & Drops
- Blockfill & Prime CMU Walls
- Test Water Piping
- Acid Waste Piping
- Pull Feeder Wire
- Insulate Water Piping-Overhead
- Hang Drywall Walls
- CMU Chase Walls @ Bathroom
- Frame Hard Ceilings/Soffits
- Control Wiring
- Pull Electrical Wire
- Install Cable Tray

May River HS Addition-8JAN20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
2330	Tape & Finish Drywall Walls	5	5	19-Aug-20	25-Aug-20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			</

May River HS Addition-8-JAN20

Activity ID	Activity Name	Original Duration	Remaining Start	Finish	2020												2021																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
2680	Window Treatments	4	4	09-Nov-20	12-Nov-20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

- Set Panel Cans
- Feeder Conduit Rough-In
- Set Mezzanine HVAC Equipment
- Mechanical Connections To Equipment
- Pull Feeder Wire
- Hang Duct
- Electrical Connections to HVAC Equipment
- HVAC Piping
- Overhead Electrical Rough-Ins
- Controls Connections to Equipment
- Insulate Ductwork
- Install Sprinkler Piping
- Flush & Test HVAC Piping
- Control Wiring
- Pull Electrical Wire
- Install Cable Tray
- Trim Out Electrical Panels
- Install Lighting At Mezzanine
- Pull Data Cable
- Power Available For Mechanical Equipment
- HVAC Start Up/Conditioned Air Available
- Architect Punchlist Development
- Final Clean
- Contractor Pre-Punch
- Electrical Trim Out
- Markerboards and Tackboards
- Window Treatments