

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$54,172,107
Transfers/Adjustments:	\$0	Paid to Date:	\$20,977,145
Revised Budget:	\$56,075,773	Available Budget:	\$1,903,666

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 50%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. D Hall is occupied. H Hall kitchen renovation is complete. Locker room renovations are pending flooring and fixtures. Weight room addition is nearing completion. Concession stand masonry is nearing completion. Turf field and irrigation is complete. Track surface in progress. Press box, batting cages are complete. Underground utilities nearing completion. Construction has started in A hall. Demo nearing completion. Overhead on first floor nearing completion. Started on second floor. Loop piping is complete. B hall work has begun. F and G halls to commence in Fall. Auditorium, gym and media center improvements to take place in 2023.