

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,667,951
Transfers/Adjustments:	\$4,683,651	Paid to Date:	\$10,482,506
Revised Budget:	\$13,713,554	Available Budget:	\$45,603

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925390-1


Current Phase: Closeout

Phase %: 97%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



#### Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BHS)
- Design Services
- Design Services printing (BHS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Special Inspections (from District 01 Design Services)\*
- Survey for Athletic Fields
- Survey Services (BHS)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software
- Utility Permits and Fees

**Project Details:** Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

**Monthly Progress:** Closeout is in progress. Final documents are being reviewed.