

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$1,788,964
Transfers/Adjustments:	\$3,853	Paid to Date:	\$330,790
Revised Budget:	\$5,262,627	Available Budget:	\$3,473,663

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum  
Technology /Infrastructure

**Project Details:** Scope of work includes Technology/Infrastructure renovation and buildout of building server rooms.

**Monthly Progress:** Closeout is in progress. Pending final amendment to close project.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925380-2


Current Phase: Bid and Award

Phase %: 55%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum  
Athletics  
Design Services (BMS)  
Safety/Security  
Survey Services (BMS)  
Technology /Infrastructure

**Project Details:** Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Demolition of football bleachers has been postponed until after football season. Abatement testing is complete. Pricing is in review.