

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton      Principal: Ryan Milling


|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$4,356,299 | Encumbered and Paid: | \$5,337,878 |
| Transfers/Adjustments:   | \$986,914   | Paid to Date:        | \$3,542,445 |
| Revised Budget:          | \$5,343,213 | Available Budget:    | \$5,336     |

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Closeout      Phase %: 95%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletics
- CM Pre-Con Services (HEMMS)
- Design Services printing (HEMMS)
- Safety/Security
- Technology /Infrastructure
- Technology software

**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.


**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Closeout      Phase %: 95%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletic Equip Under \$5,000
- Athletics
- Design Services (HEMMS)
- Safety/Security
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Construction is complete. Closeout to take place with Phase 3.