

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Hilton Head Island High School

### Facilities Update by Project Cont.

#### Phase 3 - 2019 Bond Referendum Renovation

Project ID: 51925396-3


Current Phase: Bid and Award

Phase %: 68%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology/Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Design is complete. Pricing is in progress.

#### Phase 4 - 2019 Bond Referendum Renovation

Project ID: 51925396-4


Current Phase: Planning

Phase %: 1%

Delivery Method: CMAR

Design Firm: TBD

Contractor: TBD



Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Design for building renovations

**Project Details:** Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Design of building renovation to start in Spring of 2022. Decision required on conceptual design options prior to design beginning.