

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head      Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,487,227
Transfers/Adjustments:	\$989	Paid to Date:	\$2,947,214
Revised Budget:	\$10,137,404	Available Budget:	\$6,650,177

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.




**Scope: 2019 Bond Referendum**  
Athletics  
CM Pre-Con Services (HHIHS)  
Special Inspections (from District 01 Design Services)

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.  
**Monthly Progress:** Phase 1 work is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Construction      Phase %: 90%      Delivery Method: CMAR  
Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**  
Athletics  
Design Services (HHIHS)  
Survey Services (HHIHS)

**Project Details:** Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.  
**Monthly Progress:** Construction in progress. Turf field has been installed. Logos for center of field are delivered and pending acceptable weather and availability for installation.