

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902


Cluster: Beaufort Principal: Melissa Vogt

Original Appropriations:	\$1,598,782	Encumbered and Paid:	\$314,508
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,598,782	Available Budget:	\$1,284,274

### Playground Renovation Project ID: 51925337-1

Current Phase: Construction Phase %: 15% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**  
**Design Services printing (MOES)**  
**Playgrounds**


**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Purchase Order has been issued.

### Phase 1 - 2019 Bond Referendum Renovation Project ID: 51925337-2

Current Phase: Design Phase %: 10% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: Thompson Turner Construction



Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**


**Project Details:** Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Design is nearing completion. Construction is scheduled for Fall 2022.

### Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925337-3

Current Phase: Design Phase %: 10% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: Thompson Turner Construction



Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Design is nearing completion. Construction is scheduled for 2023.