

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

Original Appropriations:	\$1,089,146	Encumbered and Paid:	\$184,422
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,089,146	Available Budget:	\$904,724

2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

Monthly Progress: Design in progress. Construction scheduled to begin Winter 2022.