

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2021



Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,470,074
Transfers/Adjustments:	\$4,527,687	Paid to Date:	\$6,540,324
Revised Budget:	\$13,557,590	Available Budget:	\$87,517

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925390-1


Current Phase: Closeout

Phase %: 96%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Design Services

Safety/Security

Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

Monthly Progress: Construction is complete. Pending final amendments prior to completion.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925390-2


Current Phase: Construction

Phase %: 68%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

Monthly Progress: Construction in progress. Cable trays have been installed, wiring is being routed. Camera installation in progress. Weight/wrestling room brick work, HVAC and electrical installation is in progress. Paint is nearing completion. HVAC scope of work is in redesign.