

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



## Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,469,171
Transfers/Adjustments:	\$4,527,687	Paid to Date:	\$5,571,536
Revised Budget:	\$13,557,590	Available Budget:	\$88,419

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925390-1


Current Phase: Closeout

Phase %: 96%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Design Services

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

**Monthly Progress:** Construction is complete. Closeout is in review with design firm. As-builts drawings have been received and are in review.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925390-2


Current Phase: Construction

Phase %: 67%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

**Monthly Progress:** Construction in progress. Cable trays have been installed, wiring is being routed. Camera installation in progress. Weight/wrestling room slab has been poured, with masonry in progress. Roof to begin in 2 weeks. Paint is 25% complete. HVAC scope of work design is being reviewed for potential budget concerns.