

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



## Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$7,892,562
Transfers/Adjustments:	\$297,067	Paid to Date:	\$4,755,514
Revised Budget:	\$9,326,970	Available Budget:	\$1,434,409

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925390-1


Current Phase: Closeout

Phase %: 89%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Design Services

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

**Monthly Progress:** Construction is complete. Closeout is in progress with the contractor.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925390-2


Current Phase: Bid and Award

Phase %: 56%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

**Monthly Progress:** Design is complete. Final pricing was received in December. Pricing is in review. Scheduled for Board approval in March.