

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$7,832,041
Transfers/Adjustments:	\$297,067	Paid to Date:	\$3,164,670
Revised Budget:	\$9,326,970	Available Budget:	\$1,434,409

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925390-1


Current Phase: Construction

Phase %: 87%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Design Services

Safety/Security

Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

Monthly Progress: Construction is nearing completion. Pending completion of the door replacements and minor electrical upgrades.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925390-2


Current Phase: Design

Phase %: 39%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

Monthly Progress: Scope of work is currently in design. Pricing under revision.