

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



## Bluffton Elementary School 160 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Christina Brown

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,861,069 | Encumbered and Paid: | \$2,380,716 |
| Transfers/Adjustments:   | \$2,116     | Paid to Date:        | \$390,523   |
| Revised Budget:          | \$2,863,185 | Available Budget:    | \$482,469   |

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925370-1


Current Phase: Construction

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and improvements to the Playground areas.

**Monthly Progress:** Construction is nearing completion, installation of lighting improvements to the IDF closets in progress. Closeout scheduled to begin December 2020.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925370-2


Current Phase: Bid and Award

Phase %: 45%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Design is complete. Review of bids is in progress. Final pricing expected December 2020.