

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	(\$5,445)	Paid to Date:	\$118,389
Revised Budget:	\$9,427,385	Available Budget:	\$9,308,996

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Design

Phase %: 15%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q2 2021 Construction End: Q3 2021

Scope: 2019 Bond Referendum Athletics

Project Details: Scope of work includes new turf field.

Monthly Progress: 100% Construction Documents are in progress. Project is being split into multiple phases. Athletic turf field to be completed during Summer 2021. Remaining scope of work to be completed on the original planned schedule.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Design

Phase %: 15%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q2 2021

Construction End: Q3 2022

Scope: 2019 Bond Referendum Athletics Safety/Security Technology /Infrastructure

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes various stadium, baseball field, and wrestling room improvements.

Monthly Progress: 100% Construction Documents are in progress. Project is being split into multiple phases. Athletic turf field to be completed during Summer 2021. Remaining scope of work to be completed on the original planned schedule.