

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$9,432,830 | Encumbered and Paid: | \$578,586 |
| Transfers/Adjustments: | \$0 | Paid to Date: | \$123,196 |
| Revised Budget: | \$9,432,830 | Available Budget: | \$8,854,244 |

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Construction

Phase %: 47%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum Athletics**

Project Details: Scope of work includes new turf field, scoreboards and field house addition.

Monthly Progress: Early design package for the turf field is in permit review. Pending approval prior to commencing replacement. Submittals in progress. Scoreboards and field house in design. Scheduled to be completed at the end of Summer 2021 or Fall 2021.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Design

Phase %: 30%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum Athletics Safety/Security Technology /Infrastructure**

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes various stadium, baseball field, and wrestling room improvements.

Monthly Progress: Early design package to include entry vestibule scope of work. 100% Construction Documents are in progress. Remaining Safety/Security scope of work, athletic scope of work and new IT rooms are in Design.

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021




Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Design Phase %: 30% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Technology /Infrastructure

Project Details: Scope of work includes Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Design is in progress. Technology improvements to take place after Phase 2 scope of work is complete.