

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2021



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$1,787,778
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$5,258,774	Available Budget:	\$3,470,996

2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Construction

Phase %: 28%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q1 2021

Construction End: Q4 2022

Scope: **2019 Bond Referendum**

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction is in progress. IT closet renovation is complete. Corridor painting is complete. Demolition of football bleachers has been postponed until after football season. Abatement testing is complete.