

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$5,258,774	Available Budget:	\$5,140,385

2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Design

Phase %: 5%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Schematic design in progress. Construction is scheduled to begin Spring 2021. Scope of work previously noted as being two phases. Work will be completed under one contract with the Construction Manager.