

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



## Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$5,258,774	Available Budget:	\$5,258,774

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Design

Phase %: 8%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Project kickoff meeting held in November with site visit in December. Construction is scheduled to begin Spring 2021.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925380-2


Current Phase: Design

Phase %: 5%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes completion of the Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is planned to begin in Fall 2021 and end Fall 2022.