

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31




## Beaufort Middle School 2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort      Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$5,258,774	Available Budget:	\$5,258,774

### Phase 1 - 2019 Bond Referendum Renovation Project ID: 51925380-1

Current Phase: Design      Phase %: 10%      Delivery Method: CMAR  
 Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.




**Scope: 2019 Bond Referendum**  
 Athletics  
 Safety/Security  
 Technology /Infrastructure

**Project Details:** Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Schematic design in progress. Construction is scheduled to begin Spring 2021.

### Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925380-2

Current Phase: Design      Phase %: 5%      Delivery Method: CMAR  
 Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**  
 Safety/Security  
 Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes completion of the Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is planned to begin in Fall 2021 and end Fall 2022. Initial scope verification and design has begun.