

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



## Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$5,258,774 | Encumbered and Paid: | \$118,389   |
| Transfers/Adjustments:   | \$0         | Paid to Date:        | \$118,389   |
| Revised Budget:          | \$5,258,774 | Available Budget:    | \$5,140,385 |

### 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Design

Phase %: 6%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

**Athletics**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Schematic design in progress. Construction is scheduled to begin Spring 2021. Schematic Design progress is pending scope decision related to technology.