

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$5,258,774	Available Budget:	\$5,140,385

2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Design

Phase %: 7%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Design Documents are in review. Athletic scope of work is pending final decisions. Construction is scheduled to begin Spring 2021.