

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$1,787,778
Transfers/Adjustments:	\$0	Paid to Date:	\$139,753
Revised Budget:	\$5,258,774	Available Budget:	\$3,470,996

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925380-1


Current Phase: Construction

Phase %: 80%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Technology /Infrastructure

Project Details: Scope of work includes Technology/Infrastructure renovation and buildout of building server rooms.

Monthly Progress: Construction is in progress. IT closet renovation is complete. Corridor painting is complete. Pending final amendment prior to closeout.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925380-2


Current Phase: Design

Phase %: 35%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: TBD



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Demolition of football bleachers has been postponed until after football season. Abatement testing is complete. Design of the Safety/Security is nearing completion, and Technology design is in progress.