

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,949,949	Available Budget:	\$2,831,560

2019 Bond Referendum Renovation

Project ID: 51925389-1

Current Phase: Planning Phase %: 1% Delivery Method: CMAR

Design Firm: TBD Contractor: TBD

Project timeline to be determined.

- Architect Selection
- Design/Permitting
- Project Bid
- Construction
- Closeout

Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Scope verification is currently in progress. Construction has been initially scheduled for 2023.