

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



## Broad River Elementary School 474 Broad River Blvd, Beaufort 29906


Cluster: Battery Creek      Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$1,462,363
Transfers/Adjustments:	(\$100,000)	Paid to Date:	\$684,563
Revised Budget:	\$2,222,738	Available Budget:	\$760,375

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925340-1

Current Phase: Construction      Phase %: 60%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**


**Project Details:** Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

**Monthly Progress:** Construction in progress. IT room buildout is nearing completion. Cable trays in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925340-2

Current Phase: Design      Phase %: 30%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

**Monthly Progress:** Phase 2 is pending progress on Phase 1 prior to GMP progress.

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021




## Broad River Elementary School

### Facilities Update by Project Cont.

Playground Renovation Project ID: 51925340-3

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Scope: **2019 Bond Referendum**

Playgrounds

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Equipment has been delivered and installation is complete. Drainage issue needs resolution prior to completion.