

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906


Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$1,462,363
Transfers/Adjustments:	\$0	Paid to Date:	\$524,203
Revised Budget:	\$2,322,738	Available Budget:	\$860,375

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925340-1

Current Phase: Construction Phase %: 60% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

Monthly Progress: Construction in progress. IT room buildout is nearing completion. Cable trays in progress.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925340-2

Current Phase: Design Phase %: 30% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Phase 2 is pending progress on Phase 1 prior to GMP progress.

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021




Broad River Elementary School Facilities Update by Project Cont.

Playground Renovation Project ID: 51925340-3

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



**Scope: 2019 Bond Referendum
Playgrounds**

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Equipment has been delivered and installation is complete. Pending final closeout documents.