

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Coosa Elementary School 45 Middle Rd, Beaufort 29907

Cluster: Beaufort

Principal: Melissa Pender

Original Appropriations:	\$1,920,353	Encumbered and Paid:	\$222,429
Transfers/Adjustments:	\$0	Paid to Date:	\$173,021
Revised Budget:	\$1,920,353	Available Budget:	\$1,697,924

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925334-1


Current Phase: Closeout

Phase %: 96%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**
Technology /Infrastructure

Project Details: Project scope included painting of the building interior and replacement of the emergency power generator.

Monthly Progress: Construction is complete with closeout in progress. Design firm reviewing closeout documents.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925334-2


Current Phase: Design

Phase %: 8%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**
Playgrounds
Safety/Security
Technology /Infrastructure

Project Details: Phase 2 scope of work includes Playground improvements, Safety/Security, and Technology/Infrastructure.

Monthly Progress: Schematic design is in review. Construction anticipated for Summer 2021.