

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



## Coosa Elementary School 45 Middle Rd, Beaufort 29907

Cluster: Beaufort

Principal: Melissa Pender

Original Appropriations:	\$1,920,353	Encumbered and Paid:	\$223,494
Transfers/Adjustments:	\$0	Paid to Date:	\$178,293
Revised Budget:	\$1,920,353	Available Budget:	\$1,696,859

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925334-1


Current Phase: Closeout

Phase %: 98%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum  
Technology /Infrastructure

**Project Details:** Project scope included painting of the building interior and replacement of the emergency power generator.

**Monthly Progress:** Construction is complete with closeout in progress. Design firm is revising closeout documents prior to resubmitting for approval.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925334-2


Current Phase: Design

Phase %: 11%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum  
Playgrounds  
Safety/Security  
Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes Playground improvements, Safety/Security, and Technology/Infrastructure.

**Monthly Progress:** 100% Construction Documents are in progress. Construction anticipated for Summer 2021.