

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910


Cluster: Bluffton Principal: Ryan Milling

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$4,155,882
Transfers/Adjustments:	\$239,635	Paid to Date:	\$2,606,860
Revised Budget:	\$4,595,934	Available Budget:	\$440,052

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure


Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is complete. Closeout to take place with Phase 2.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Construction Phase %: 62% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction in progress, shop drawings in progress. Generator has been placed, electrical is complete and pending test. Baseball and Softball Fields are on hold pending site inspection for soil adequacy. Door hardware is on order.

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021




H.E. McCracken Middle School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925388-3

Current Phase: Bid and Award Phase %: 52% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.

Monthly Progress: Construction in progress. Submittals are being prepared. Pricing revisions are taking place. Project pulled back from Construction due to pricing revisions.