

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Lindsey Skirtich

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$3,419,950
Transfers/Adjustments:	\$0	Paid to Date:	\$570,246
Revised Budget:	\$4,356,299	Available Budget:	\$913,952

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1


Current Phase: Construction

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is nearing completion. Installation of the lighting improvements to the final IDF closet is pending coordination with school occupancy. The installation is anticipated to take place during Spring Break.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2


Current Phase: Bid and Award

Phase %: 47%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Design is complete. Final pricing was received in December. Pricing is in review.