

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton Principal: Lindsey Skirtich


Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$3,336,752
Transfers/Adjustments:	\$0	Paid to Date:	\$522,693
Revised Budget:	\$4,356,299	Available Budget:	\$935,012

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Construction Phase %: 90% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.


Monthly Progress: Construction is nearing completion, installation of lighting improvements to the IDF closets in progress. Closeout scheduled to begin December 2020.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Bid and Award Phase %: 45% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Design is complete. Review of bids is in progress. Final pricing expected December 2020.