

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910


Cluster: Bluffton Principal: Lindsey Skirtich

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$3,625,283
Transfers/Adjustments:	\$0	Paid to Date:	\$1,050,176
Revised Budget:	\$4,356,299	Available Budget:	\$731,016

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Construction Phase %: 90% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure


Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is nearing completion. Installation of the lighting improvements to the final IDF closet is pending coordination with school occupancy. The installation is anticipated to take place during Spring Break.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Bid and Award Phase %: 50% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Design is complete. Final pricing was received in December. Pricing is in review. Scheduled for Board approval in March.