

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



## Hilton Head Early Childhood Center 165 Pembroke Dr, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Kim Bratt

Original Appropriations:	\$2,484,137	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,484,137	Available Budget:	\$2,365,748

### 2019 Bond Referendum Renovation

Project ID: 51925317-1

Current Phase: Planning      Phase %: 1%      Delivery Method: CMAR

Design Firm: TBD      Contractor: TBD

Project timeline to be determined.

- Architect Selection
- Design/Permitting
- Project Bid
- Construction
- Closeout

**Scope: 2019 Bond Referendum**  
**Playgrounds**  
**Safety/Security**  
**Technology/Infrastructure**

**Project Details:** Project scope includes Safety/Security, Technology/Infrastructure, and Playground improvements.

**Monthly Progress:** Scope verification is currently in progress. Construction has been initially scheduled for 2022.