

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



## Hilton Head Island Elementary School 30 School Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Sarah Owen


Original Appropriations:	\$2,283,275	Encumbered and Paid:	\$3,074,173
Transfers/Adjustments:	\$797,709	Paid to Date:	\$733,634
Revised Budget:	\$3,080,984	Available Budget:	\$6,811

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925362-1

Current Phase: Construction      Phase %: 90%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
Playgrounds  
Safety/Security  
Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security, Technology/Infrastructure, and Playground improvements.


**Monthly Progress:** Construction is nearing completion. Installation of the lighting improvements to the final IDF closet is pending coordination with school occupancy. The installation is anticipated to take place during Spring Break.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925362-2

Current Phase: Bid and Award      Phase %: 50%      Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Design is complete. Final pricing was received in December. Pricing is in review. Scheduled for Board approval in March.