

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$1,127,734
Transfers/Adjustments:	\$0	Paid to Date:	\$270,037
Revised Budget:	\$10,136,415	Available Budget:	\$9,008,681

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Construction Phase %: 75% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Design for building renovations

Project Details: Phase 1 scope of work includes stadium improvements to the lights.
Monthly Progress: Construction is in progress. Breaker relocation from interior to new exterior location complete. Underground electrical work complete for breaker relocation. Installation of stadium light poles pending. Minor delay due to crane issues. New conduit and trench for poles is in progress. A two week delay was experienced in underground work due to rain.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Design Phase %: 10% Delivery Method: CMAR
Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.

Project timeline to be determined.

