

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$904,310
Transfers/Adjustments:		Paid to Date:	\$6,027
Revised Budget:	\$10,136,415	Available Budget:	\$9,232,105

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Construction      Phase %: 68%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Athletics**  
**Design for building renovations**

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.  
**Monthly Progress:** Design is complete. Football season has ended. Pending contractor start of Stadium light replacement.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Design      Phase %: 10%      Delivery Method: CMAR  
Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.

Project timeline to be determined.



**Scope: 2019 Bond Referendum**  
**Athletics**  
**Safety/Security**  
**Technology/Infrastructure**