

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$1,118,714
Transfers/Adjustments:	\$0	Paid to Date:	\$220,431
Revised Budget:	\$10,136,415	Available Budget:	\$9,017,701

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Construction Phase %: 70% Delivery Method: CMAR
Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Design for building renovations

Project Details: Phase 1 scope of work includes stadium improvements to the lights.
Monthly Progress: Construction is in progress. Breaker relocation from interior to new exterior location complete. Underground electrical work complete for breaker relocation. Installation of stadium light poles pending. Minor delay due to crane issues. The crane has required repairs.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Design Phase %: 10% Delivery Method: CMAR
Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.

Project timeline to be determined.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology/Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.
Monthly Progress: Schematic design is in progress. Pending decisions on scope of work prior to setting the milestone dates for construction and closeout.