

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head      Principal: Steve Schidrich

|                          |              |                      |             |
|--------------------------|--------------|----------------------|-------------|
| Original Appropriations: | \$10,136,415 | Encumbered and Paid: | \$1,127,734 |
| Transfers/Adjustments:   | \$0          | Paid to Date:        | \$774,409   |
| Revised Budget:          | \$10,136,415 | Available Budget:    | \$9,008,681 |

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Closeout      Phase %: 91%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Athletics**  
**Design for building renovations**

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.  
**Monthly Progress:** Construction is complete. Closeout documents are being prepared.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Design      Phase %: 10%      Delivery Method: CMAR  
Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.

Project timeline to be determined.

