

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Steve Schidrich


Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,136,669
Transfers/Adjustments:	\$125	Paid to Date:	\$1,004,011
Revised Budget:	\$10,136,540	Available Budget:	\$6,999,871

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Design for building renovations


Project Details: Phase 1 scope of work includes stadium improvements to the lights.
Monthly Progress: Construction is complete. Design firm has submitted closeout documents to the District. As-builts drawings have been received and are in review. Pending final AIA agreement execution. Contractor to submit.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Design Phase %: 45% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology/Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.
Monthly Progress: 90% Construction Documents are in review. Value Engineering is in progress to lower cost of construction.