

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Steve Schidrich


Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$3,136,679
Transfers/Adjustments:	\$125	Paid to Date:	\$1,326,788
Revised Budget:	\$10,136,540	Available Budget:	\$6,999,861

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics
Design for building renovations

Project Details: Phase 1 scope of work includes stadium improvements to the lights.


Monthly Progress: Construction is complete. Design firm has submitted closeout documents to the District. As-builts drawings have been received and are in review. Pending final AIA agreement execution. Contractor to submit.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Construction Phase %: 90% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
Athletics

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Turf field has been installed. Pending logos at center of field.

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021




Hilton Head Island High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925396-3

Current Phase: Design Phase %: 45% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

■ Architect Selection
 ■ Design/Permitting
 ■ Project Bid
 ■ Construction
 ■ Closeout

Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology/Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: 100% Construction Documents are in progress.