


MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



James J. Davis Early Childhood Center 364 Keans Neck Rd, Seabrook 29940

Cluster: Whale Branch Principal: Melissa Vogt

Original Appropriations:	\$1,309,947	Encumbered and Paid:	\$69,000
Transfers/Adjustments:	\$0	Paid to Date:	\$0
Revised Budget:	\$1,309,947	Available Budget:	\$1,240,947

2019 Bond Referendum Renovation

Project ID: 51925352-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.

Playground Renovation

Project ID: 51925352-2


Current Phase: Construction

Phase %: 25%

Delivery Method: CMAR

Design Firm: PlayWorld

Contractor: PlayWorld



Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes new playground surface areas.

Monthly Progress: Purchase order has been issued. Equipment is on order. Construction scheduled for the week of Spring Break.