

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021



## Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$1,275,485
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,744,933	Available Budget:	\$469,448

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Construction      Phase %: 31%      Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.      Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the entrance vestibules and doors including door hardware. Technology/Infrastructure improvements to include upgrading of server rooms.


**Monthly Progress:** Construction in progress. IT room buildout is nearing completion. Cable trays in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2

Current Phase: Design      Phase %: 31%      Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.      Contractor: Contract Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

**Monthly Progress:** Phase 2 is pending progress on Phase 1 prior to GMP progress.

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021




## Joseph S. Shanklin Elementary School

### Facilities Update by Project Cont.

Playground Renovation Project ID: 51925344-3

Current Phase: Construction Phase %: 5% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Construction Start: Q1 2021

Construction End: Q2 2021

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes new playground surface areas.

**Monthly Progress:** Equipment is on order. Contractor experiencing delays due to events at the contractor's factory. Equipment is expected in early August.