

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$1,275,485
Transfers/Adjustments:	\$0	Paid to Date:	\$444,480
Revised Budget:	\$1,744,933	Available Budget:	\$469,448

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Construction Phase %: 65% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.


Monthly Progress: Construction in progress. IT room buildout is nearing completion. Cable trays in progress.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2

Current Phase: Design Phase %: 31% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Phase 2 is pending progress on Phase 1 prior to GMP progress.

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021




Joseph S. Shanklin Elementary School

Facilities Update by Project Cont.

Playground Renovation Project ID: 51925344-3

Current Phase: Construction Phase %: 60% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes new playground surface areas.

Monthly Progress: Equipment has been delivered. Installation is in progress. Turf field is 90% complete, equip 85% complete, delay due to missed shipment of some equipment.